SBR No 65/18-19
DATED 15-11-18

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

EE/ELE/Y/BR No.101/18-19 Date.....2017

Dt.15-11-18

No.2Nd & Final bill

Division: **Electricals (Yelahanka)**

Sub-Division: **Electricals**

Bill Received No. Dated Divisional / Sub Divisional

Cash Book Voucher No..... Dated.....

Job Code :-007-18-000066

Head of Account :**P -3290** (14th Finance)

Schedule Docket No.

D.R.No. :

Name of Work Providing Special Repairs to Coffee Board Layout Park Pathway Lighting in ward no 7

Name of Contractor and Full Address: Technical Manager KRIDL Bengaluru .

Reference to Agreement No:EE/Ele/YZ/WO/000014 /17-18 Date:26/02/2018

Certified that the measurements were taken by me on 22/10/18 and recorded of Pages 256084 to 256085 of measurement Book No. 2561/18-19 and that the work is satisfactorily executed.

Officer-in-charge of work

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Certified that the measurement were taken by me on 22/10/18 and found correct. The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Assistant Executive Engineer (Ele)
Sub Division Officer

II Memorandum of Payment

		BBMP, Bangalore
1)	Total value of work done or supplies made as per account within	Bill = 21091=00
2)	Deduct amount to be held in reserve being .....percent Rs.....	IT 2% 422=00
3)	" Balance	SGST 1% 211=00
4)	Deduct Payment:	CGST 1% 211=00
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount	LWC 1% 211=00
	adjusted towards cash advance recovery of	FSD 7.5% 1582=00
	b) Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	CBF 0.1% 21=00
		deductions = 2658=00
5)	Balance being unpaid value of work done held in reserve.	Cheque = 18,433=00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

Contractor's Signature

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness
1.
2.

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Dated

Paid by me by Cheque No.....Dated.....

Cash Rs.....Dated.....

Initials of Officer making payment

Stamp

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ P 3290 14th Finance grants

ರೂ: 21091=00 ಆಡಿಟ್ ಮಾಡಿ ಸ್ವೀಕರಿಸಿದೆ

ರೂ: 18,433=00 ಚೆಕ್ ನೀಡಲಾಯಿತು/ಜಮೆ

ರೂ: 2658=00 ಠೇವಣಿಗೆ ಪಾವತಿಸಿದೆ

Executive Engineer

ಲೆಕ್ಕ ಅಧೀಕ್ಷಕರು ಕಾ.ಪಾ.ಅ.(ಪ) ಯಲಹಂಕ ಬಲವಲಯ

Sl. No	Description of Item	U
	Name Of Work:- Providing Special Repairs to Coffee Board Layout Park Pathway Lighting in ward no 7	
1	LED Street light.Supply of LED Streetlight with pressure die cast aluminum housing body with optimal heat sink for better thermal dissipation. Diffuser with Injection moulded & is made of polycarbonate material with high transmission index, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminare > IK08. Power Factor >0.9 with mains Current should not be greater than 0.1A to 0.7A & Surge Protection- Min 4KV along with Over voltage/Overload, short circuit/ miswiring protection. Compatible for pole mounting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED source manufacture. Suitable for B1/B2 Roads as per IS 1944 Part I & Part II.LED Streetlight 1)LED Streetlight 24watts	
2	LED Streetlight 65watts	N
3	Supplying, and fixing of Hot dip Galvanized M.S.Bracket suitable for out door luminaries and mounted on Octagonal pole using necessary bolts, nuts etc., complete.Single Arm Bracket with 2000mm Standard 40/50MM dia	N ea
4	Supplying & fixing of 32 mm dia class A GI pipe bracket up to 2 mtrs long bent at suitable angle and fixing to this bracket 1x40/2x40 or rail or RCC pole/wall using suitable clamps, bolts, and nuts and wiring using suitable capacity wires complete. Using 32mm dia G.I pipe	Ea
5	Supplying and fixing electro mechanical timer (without contactor) using necessary bolts, nuts and waqshers etc.. Group A, PWD Elec SR 2006-07.	Ea
6	Supply and fixing of 4-pole power contactor with NO/NC contacts on existing wood / panel board using necessary bolts, nuts, washers and wiring etc., complete. d) 100-125 Amps	Ea
7	Supplying of LED Floodlight with .....W System Power consumption pressure die cast aluminum housing with powder coating with IP 65 protection. 1, 200-275V voltage with electronic Driver, PF>0.9, should meet ANSI 2G Vibration test, Compliance to UL/CE with Class I. System rating shall be 50K hrs. @ Lumen maintenance of 70%, system efficacy > 80lm/w. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/ Body part. Warranty of 5 Years against any manufacturing defect working under standard electrical conditions as mentioned above should be given by LED manufacturer.LED Floodlight 150W	
8	Supplying and fixing miniature circuit breakes on exisiting MCB distribution boards using necessary fixing materials and wiring complete as required. B) 40-63Amps TPN, Group 'A'	Nos Eac
9	Wiring for lighting/power circuit using one of PVC insulated 1100v grade, multis and **Copper** conductor single core cable in open or consealed system of wiring.I Group A Materials.g)16 sqmm	Per M
10	1.5 sqmm	Per M
11	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia	
12	Supplying and fixing of Procelain fuse channel with cut out on exisiting wooden/panel using necessary nuts, bolts and washers etc., complete.d) 100 Amps	Each Each

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty	Cost	Qty	Rate	Amount	Qty	Cost	
40	276480.00	0	6912.00	0.00	40	276480.00	
13	243360.00	0	18720.00	0.00	13	243360.00	
40	110400.00	0	2760.00	0.00	40	110400.00	
0	0.00	11	893.00	9823.00	11	9823.00	
1	4200.00	0	4200.00	0.00	1	4200.00	
1	9915.00	0	9915.00	0.00	1	9915.00	
4	94308.00	0	23577.00	0.00	4	94308.00	
4	7744.00	0	1936.00	0.00	4	7744.00	
10	1320.00	0	132.00	0.00	10	1320.00	
400	6360.00	0	15.90	0.00	400	6360.00	
1	2727.00	0	2727.00	0.00	1	2727.00	
6	2160.00	0	360.00	0.00	6	2160.00	

13	Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class. b)50mm	Pe
14	Fabricating supplying and mounting MS box made out... SWG suitable Ifor floor/wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size cdlamps with mecessary cable entry pipe with gland and box should be finished with 2 cdoats of red oxide primer paint and finally finished with approved colour enameled metal pain etc., complete. b)16 swg	S
15	Supplying and fixing angle iron frame work fabricated out of M.S. angle iron.. And M.S. flat... with bolts, washers etc., and painted with 2 coats of red oxide and then two coats of approved paint. a)40X40X6mm	Pe
16	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required.I GI Strip. B)25X3mm	Pe
17	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc. 25 Sq mm	ea
18	Supplying of LT UG cable having aluminium conductor PVC insulated, sheathed, galvanished, steel wire/steel tap armoured cable with PVC outer sheating 1.1 KV class.I. Class 'A' PVC Cable. 4 core 16 sqmm	Pe
19	3.5 core 25 sqmm	Pe
20	Labour charges for laying of 1.1 KV class UG cable when supplied agency in existing trench GI pipe / stoneware pipe / on wall /on pole as required. I. In existing trench/duct. 6 sqmm to 16 sqmm	Per
21	b)25sqmm to 75 sqmm	Per
22	Digging of trench of 0.6 m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc.,complete. (As perCivil SR KSRB I-2, P-7).a) In soil (ordinary)	Per
23	Providing Rcc Pole pedstal of Size 0.5x0.5x1.6 Mtrs Including digging of pit, tor steel, anchoring bolts nuts ,templates ,Centring,1;4;8base concrete,1;2;4pedestal concrete and etc coplete as per the data sheet enclosed	Ea
24	Supplying of 1.1KV grade Aerial Bunched Cable Stranded & Compacted Aluminum Phase Conductor, and Stranded Messenger Conductor with all aluminum Alloy, Phase Conductor is insulated with XLPE Compound, insulated Messenger with specified IS-14255:1995 & confirming to GTP of GROUP-A.3 X 25 + 1 X 25 + 1 X 16 SQ.MM	Mt
25	Stringing of 1.1kv LT Arial Bunched Cable, BESCOM SR	Mt
	Total Rs	
	Add KRIDL Charges 11%	
	Total Rs	

Certificate: 1. Certefied that the Above Work has been carreid out satisfactorily

T.M. Baddy
JC 8/1

Assistant Executive Engineer (Ele)
BBMP, Bangalore

Mtr	6	2346.00	0	391.00	0.00	6	2346.00
m	42000	13860.00	0	0.33	0.00	42000	13860.00
Mtr	9	2367.00	0	263.00	0.00	9	2367.00
Mtr	5	385.00	0	77.00	0.00	5	385.00
h	2	724.00	0	362.00	0.00	2	724.00
Mtr	297	41698.80	0	140.40	0.00	297	41698.80
Mtr	50	8250.00	0	165.00	0.00	50	8250.00
Mtr	297	3207.60	0	10.80	0.00	297	3207.60
Mtr	50	800.00	0	16.00	0.00	50	800.00
Mtr	275	21450.00	0	78.00	0.00	275	21450.00
	4	16796.00	0	4199.00	0.00	4	16796.00
	0	0.00	49	177.00	8673.00	49	8673.00
	0	0.00	49	10.30	504.70	49	504.70
		870858.40			**19000.70**		**889859.10**
		95794.42			2090.08		97884.50
		966652.824			[illegible]		[illegible]

21090-78

98774-30